

STA Moving Forward Projects Quarterly Progress Report

Reporting Period: Q2 - 2021 (as of June 30, 2021)

NOTE: TEXT in red are changes from last reporting period.

Updated to reflect amended timeline and project descriptions approved November 2020

[STA Moving Forward November 2020](#)

<input checked="" type="checkbox"/>	Project Completed
<input checked="" type="checkbox"/>	Project in Progress
<input type="checkbox"/>	Project Not Started

Target Completion Estimate	STAMF Project	Status	Notes
	Extend Saturday night service past 11 pm	✓	
	Better weekend service on Wellesley Avenue in North Spokane	✓	
2017	Add weekday service on Indiana Avenue between Spokane Valley Mall and Greenacres (Phase 1)	✓	
	Additional weekend trips and buses to Airway Heights (Phase 1)	✓	
	New Sunday service on North Nevada	✓	
	Improve reliability for bus service on Division and Sprague	✓	
	Add sidewalks and shelters along North Division (Phase 1)	✓	
	Introduce more mid-day weekday trips along I-90 between Spokane and Liberty Lake (Phase 1)	✓	
	Nights and weekend service on Indiana Avenue between Spokane Valley Mall and Greenacres (Phase 2)	✓	
2018	New night and weekend service to Indian Trail	✓	
	Expand and upgrade maintenance facilities to meet existing and projected growth requirements	✓	
	Construct West Plains Transit Center with Park & Ride at exit 272 on I-90 (Phase 1)	✓	
	Construct Moran Station Park & Ride	✓	
2019	Implement initial HPT: Monroe-Regal Line improvements with more sheltered stops	✓	Closeout of Phase 2 construction. Working on amenities fabrication for 2022 installation.
	Create new south commuter express from Moran Station Park & Ride	✓	
	Plan and construct Spokane Community College Transit Center at SCC	✓	
2020	Construct West Plains Transit Center interchange improvements (Phase 2)	✓	
	Direct service between Airway Heights and Medical Lake via WPTC	✓	
2021	Add larger buses to North Division routes (Phase 2)	✓	
	Improved routes/frequency to Hillyard	↗	Included in 2022 final service revisions proposal approved by the board in May 2021.
2022	Add and improve service in West Central Spokane	✓	
	Central City Line (CCL) opens and Plaza bus operations are streamlined	↗	Continued 2021 construction. Civil construction completed on 23 of 33 stations and 3 related roadway projects.
2023	Implement HPT: Cheney Line service	↗	Construction for Four Lakes station began April 20th. Construction expected to wrap up in August 2021. Final permit/plan submitted for Eagle Station. Construction contract advertised mid-June.
2024	Improve West Plains Rural Highway Stops	↗	
	Provide improved amenities and infrastructure for HPT: Sprague Line service	↗	
2025	Direct, non-stop peak hour service between Liberty Lake and Spokane (I-90/Valley HPT service element)	↗	
	Additional weekday trips and buses to Airway Heights (Phase 2)	□	
	Direct service between Logan and Lincoln Heights neighborhoods	□	
	Construct a new Mirabeau Transit Center (I-90/Valley HPT Infrastructure)	□	
	Expand commuter parking capacity east of Sullivan Road (Barker to Stateline) (I-90/Valley HPT Infrastructure)	□	
	Introduce more nights and weekend service along I-90 between Spokane and Liberty Lake (Phase 2)(I-90/Valley HPT service element)	□	
2026	As a cross-state partnership, create an extension of HPT: I-90/Valley to Post Falls (ID) and Coeur d'Alene (ID) on a two-year pilot basis	□	